

OPTICAL SCIENTIFIC, INC.

Optical Precipitation Sensor (ORG-815-DXXX)

CERTIFICATE OF CALIBRATION

Date:

13 March 2013

OSi Ref No. 5413049

Customer: Ocean Tech

Cust. PO No. Z 10026696

P/N:

DRG-815-DR

S/N:

09050297

Optical Scientific hereby certifies compliance of the above referenced item(s) as follows:

Quality Standard:

ISO-9001

OSi Test Standard: ORG9903, ORG9905, ORG0007

CALIBRATION DATA

Free Run Output (40 +/- 5mV)

ORG Calibration (Voltage)

Power Consumption (<800)

Authorized Q.A. Representative

05/11/10

OSi is an ISO-9001 Registered Company

CSi	Optical Scientific, Inc. Return Material Authorization Form	RMA NUMBER:	313013	}	
CUSTOMER:		DETAILS:			
Contact: Ben Colello Org./Co: Ocean Technology Group Adrs: 1 Sand Island Access Rd. Honolulu, HI 96819 Phone: 808-832-3077 Fax:		DATE ASSIGNED: INITATED BY: DATE RECEIVED: REPAIR APPROVED BY: - REPAIR ESTIMATE - EXCHANGE	2/22/13 Darryl 3/5/2013 Tom - OTHER		
Custom Service Checklist [Required] ☐ 1 Completed info & transferred to Production ☐ 2 Sent quote or contacted customer on resolution ☐ 3 Repair approved. Return RMA to Production ☐ SO# S413049 Date: 03/29/2013 ☐ 4 Shipped and Closed Date: 04/01/2013		Production Checklist	 (Required) ✓ 4 Received from CS ✓ 5 Repaired or replaced ✓ 6 Send RMA back to CS including Packing Slip Date: 03/28/2013 		
ITEM	MODEL NUMBER / ITEM DESCRIPTION (1 per RMA Form)		SERIAL#	WAR.	
1	ORG-815-DR		09050297	OUT	
CUSTOMER DESCRIPTION OF PROBLEM:					
Rain gauge sent in for calibration/ checkup					
INCOMI	NG INSPECTION AND CHECKS	Receiving Check By:	ng Check By: TBP Date: 03/05/013		
- Receiv	ing: OK				
- External: OK Prod. Check By: Tom Date: 03/05/2013					
- Interna	al: OK				
- Power	up: OK	3			
- With TST Desired: Sticker value 4.07					
Actual:					
FAILURE ANALYSIS: Base value with / without TST would not change. No response from main board during					
Calibration. R49 and R24					
CORRECTIVE ACTIONS Performed by: Tom Date: 03/13/2013					
- Optica	ıl Alignment 🗌 - Electrical Alignment 📗 - I			est 🖂	
- Flow Test 🗌 - Chamber Test 🗍 - Rain Test 📗 - Firmware update 🗍 to version:					
- PCB's replaced: replace main board (1102-308)					
- Other: real rain test					
- REMA	RKS:				

NOTES: Original RMA should be returned to customer service for closing. Please label any photocopies of RMA as a COPY. This RMA will stay open until BOTH checklists above are completed.